CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.12/CSR-03/1096k/QB(SDBC)/2015-16 14.03.2016

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

***CUSTOMER**	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
***AGENCY**	:	**Technical Manager (West),** KRIDL, Bangalore.
***NAME OF THE WORK**	:	Asphalting to cross and main roads at Abbigere Karikallu area in Ward No.12, Shettyhalli Sub Division, Bangalore.
REFERENCE	:	AEE/SSD/PR/QC/163/2015-16 Dated: 10.02.2016
***SAMPLE ID**	:	Bitumen
DATE OF SAMPLING	:	12.03.2016
DATE OF TESTING	:	14.03.2016

The results of the tests conducted on the bitumen sample.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 ^{0}C, 1/10 mm	IS :1203 -1978 (RA-2009)	88	80 to 100
2	Softening point, ^{0}C	IS :1205 -1978 (RA-2009)	43	Min. 40
3	Ductility at 27^{0}C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 75
4	Flash Point, ^{0}C	IS :1209 -1978 (RA-2009)	302	Min. 220

*Information is furnished by the Customer/Representative.

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.12/SDBC/AIV/2015-16 14.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to cross and main roads at Abbigere Karikallu area in Ward No.12, Shettyhalli Sub Division, Bangalore.
Reference	AEE/SSD/PR/QC/163/2015-16 Dated: 10.02.2016
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	14.03.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	389	392	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	84	85	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	305	307	
4	Aggregate Impact value = percent fines 100* (W_2/W_1)%	21.59	21.68	**21.64**

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Civil-tech Consultants & Engineers
#23/14, 7th Cross, 3rd Stage, 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.12/SDBC/Shape_T/2015-16 : 14.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of Work	: Asphalting to cross and main roads at Abbigere Karikallu area in Ward No.12, Shettyhalli Sub Division, Bangalore.
Reference	: AEE/SSD/PR/QC/163/2015-16 Dated: 10.02.2016
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Semi Dense Bituminous Concrete
Date of Testing	: 14.03.2016

Result : Flakiness Index = **12.46%**

Elongation Index = **13.93%**

Result : Combined Flakiness & Elongation index **26.39%**

Comments:

Maximum allowable Flakiness & Elongation Index for Semi Dense Bituminous Concrete is 30%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples collected by the laboratory

Þ Any Query regarding the report must be reported within 30 daysfrom the date of testing

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ -
ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.12/SDBC/Stripping/2015-16 16.03.2016

Stripping Value of Road Aggregates (Static Immersion Test)

IS: 6241

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the work	Asphalting to cross and main roads at Abbigere Karikallu area in Ward No.12, Shettyhalli Sub Division, Bangalore.
Reference	AEE/SSD/PR/QC/163/2015-16 Dated: 10.02.2016
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	16.03.2016

Type of binder : 80/100
Percentage of binder used : 5.0% by wt.
Total weight of aggregate : 200 g
Total weight of binder : 10.0 g
Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.3	3.43	96.57
2	3.4		
3	3.6		

Comments:

→ Minimum allowable Aggregate retained coating for Semi Dense Bituminous Concrete is 95%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ...
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ಕಛೇರಿ, ಕವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.12/SDBC/Sp_Wa/2015-16 16.03.2016

Specific Gravity And Water Absorption Test

IS: 2386 Part III

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to cross and main roads at Abbigere Karikallu area in Ward No.12, Shettyhalli Sub Division, Bangalore.
Reference	AEE/SSD/PR/QC/163/2015-16 Dated: 10.02.2016
Type of Mix	Semi Dense Bituminous Concrete
Source / Location	Hotmix Plant, Bangalore
Date of Testing	16.03.2016

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	W_1 g	2012	2011	2010	
2	Weight of basket suspended in water	W_2 g	755	755	755	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s$ g	1257	1256	1255	
4	Weight of saturated surface dry aggregate in air	W_3 g	2015	2013	2014	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_S)$ g	758	757	759	
6	Weight of oven dried aggregate	W_4 g	2005	2004	2006	
7	Specific Gravity	$W_4/(W_3-W_S)$	2.645	2.647	2.643	2.645
8	Apparent Specific gravity	$W_4/(W_4-W_S)$	2.680	2.679	2.671	2.677
9	Water Absorption	$((W_3-W_4)*100)/W_4$	0.50%	0.45%	0.40%	0.45%

Comments:

→ Maximum allowable Aggregate Water absorption value for Semi Dense Bituminous Concrete is 2.0%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಎಂಜಿನಿಯರ್
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ಶಿವಾಜಿನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.12/SDBC/Stability/2015-16 16.03.2016

TEST REPORT ON STABILITY OF MIX

Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	:	Asphalting to cross and main roads at Abbigere Karikallu area in Ward No.12, Shettyhalli Sub Division, Bangalore.
Reference	:	AEE/SSD/PR/QC/163/2015-16 Dated: 10.02.2016
Source of location	:	Hot mix Plant, Bangalore
Type of Mix	:	Semi Dense Bituminous Concrete
Date of Testing	:	16.03.2016

The results of the tests conducted on the Semi Dense Bituminous Concrete mix sample are as follows:

Sl. No	Description	Test Result 1	Test Result 2	Requirement as per MORTH (Table 500-16)
1	Marshal Stability, Kn	8.35	8.90	8.2 Kn (min)
2	Marshal flow, mm	3.15	3.50	2 – 4
3	Percent air voids in Mineral Aggregate	3.30	4.20	3 – 5
4	Voids in Compacted Mix	13.35	14.05	13 – 15
5	Percent Voids filled with Bitumen	67.30	68.50	65 - 78
6	Density, g/cc	2.26	2.27	--

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಕೆಬ್ಬಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Civil-tech Consultants & Engineers

#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.